

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

Panchayat Raj & Rural Development Department – PMGSY-XI – TS61341 – C/o. Bridge on R/F Nampally PWD road at 3/2 km to NLG-MBNR PWD road (via) Ootlapally, Gurrampode (M), Nalgonda District – Estimate cost of Rs 155.50 lakhs – Post Facto Extension of Agreement Time upto 29/02/2020 (396 days) without imposing any penalty - Orders - Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (ROADS) DEPARTMENT

**G.O.Rt.No. 329**

**Dated: 22-07-2020**

**Read:-**

From the CE, PR, PMGSY, Hyderabad, Lr.No.AE/DEE-I/PMGSY/Ph.XII/Chinnanagaram/  
EOAT02/2020,Dt:12.06.2020.

&&&

**ORDER:**

In the circumstances reported by the Chief Engineer, Panchayat Raj, PMGSY, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord post facto Extension of Agreement Time up to 29.02.2020 in respect of the work "Const. of Bridge on R/F Nampally PWD road at 3/2 km to NLG-MBNR PWD road (via) Ootlapally, Gurrampode (M), Nalgonda District", without imposing any penalty, as the delay is not attributed to the contractor due to approval of designs of wing walls and land acquisition for approaches.

2. The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad shall take further necessary action in the matter accordingly.

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**SANDEEP KUMAR SULTANIA**  
**SECRETARY TO GOVERNMENT**

**To**

The Chief Engineer, Panchayat Raj, PMGSY, Hyderabad.

**Copy to:**

The PS to Hon'ble M(PR,RD&MB).

SF/SC.

**//FORWARDED BY ORDER//**

**SECTION OFFICER**